PHPK

PHPK Technologies
2111 Builders Place
Columbus, Ohio 43204

Pressure Test Report

Work Order 1963 Drawing No. 1963-6501
Customer FERMI National Accelerator
Description Inner vessel Assembly
Project Engineer SW Tested By Randy Basham
PHPK Specification 01-QA-0017 Disposition By Randy Basham

Hydrostatic [ ] Test Pressure 182.00 psi Time See Below
Pneumatic [X] Test medium Air[ ] N_2[X] H_2[ ] Other[ ]
Gage S/N (#1) C-20 Cal Due 2-17-08 Gage S/N (#2) _____ Cal Due _____

RESULTS

TIME	Pressure
2:03 PM - 2:07 PM	45.00
2:19 - 2:23 PM	90.00
2:23 - 2:27 PM	135.00
2:27 - 2:32	182.00

Reduce to 165.00 psi and Bubble test.
Start - 2:32 PM
Finish - 2:43 PM

NO Reportable Indication's

Final Disposition

[X] ACCEPT	Randy Basham LII	9/13/07	TAB 9/13/07
[ ] REJECT	PERFORMED BY	DATE	WITNESSED BY